Seattle Department of Construction & Inspections
Jackie Bronner
jackie.bronner@seattle.gov
206-233-3952
700 5th Avenue, Suite 2000, PO Box 34019, Seattle, WA 98124-4019

7088950-CN - Review Cycle 1 - 3-3-2026 - ECA Geotech Summary

ECA GeoTech (14)

IMPORTANT.

Civil to generate wall design based on Geo report if Geo doesn't do the design.

ubject: MSE Wall
age Index: 1
uthor: Jackie Bronner
: 2.8916 in
: 16.0884 in
ayer: Review Comment
eview Type: ECA GeoTech

SMC 22.170.110 A.1. Geotechnical report references potential MSE wall for driveway expansion. Clarify if this will be included in current scope. Include on plan set and provide calculations.

Geo - Simple narrative addendum

Subject: Landslide-prone ECA complete stabilization
ge Index: 2
thor: Jackie Bronner
4.2393 in
Y: 12.6060 in
Layer: Review Comment
Review Type: ECA GeoTech

SMC 25.09.080. Development standards for landslide-prone hazard areas state "Complete stabilization of all portions of a site which are disturbed or affected by the proposed development, including all developmental coverage and construction activity areas shall be required." All areas that are disturbed or developed are required to be completely stabilized. Decks or structural overhangs that project out over the steep slope critical area must not concentrate rainfall directly on to the slope or contribute to slope instability.€ Provide additional recommendations from the geotechnical engineer to achieve the requirement for complete stabilization, and incorporate those recommendations into the plans.

Karen - Verify subsurface and footing drains reflect Geo recommendations

bject: Subsurface Drainage
ge Index: 12
thor: Jackie Bronner
X: 2.3791 in
Y: 11.2331 in
Layer: Review Comment
Review Type: ECA GeoTech

Include details for subsurface drainage system consistent with recommendations from geotechnical engineer.

Karen and Rachel

Karen - Sheet(s) showing wall / footing section details near property lines or other sensitive areas reflecting temp-ex cut depth and xH:xV per Geo report. If conflict then propose shoring.

Rachel - Update CSC to reflect furthest extents of work & temp-ex soil disturbance.

bject: Temporary excavations per geotech
ge Index: 12
thor: Jackie Bronner
2.7734 in
9.6009 in
yer: Review Comment
view Type: ECA GeoTech

SMC 22.170.200 B. Provide temporary excavation plan in accordance with recommendations form geotechnical report. At a minimum include lateral extents of excavations in relation to property line, top of excavation elevation, bottom of excavation elevation and maximum cut slopes.

As drawn on architectural elevation views, cut slopes are steeper than 1H:1V. Please note loose to medium dense soils shown in geotechnical borings.

IMPORTANT

BTL & GEO

Yes, class F per Seattle's special addendum. Will change structural factors

bject
ge In
thor
6.49
12.5
yer:
view

SBC 1613.3.3. Where liquefiable soils are present, the site class must be listed as Site Class F.

BTL

Notes for pile sheet, but also observe and list special inspections per schedules

Subject: Pin Pile installation and testing
x: 16
ckie Bronner
in
in
iew Comment
pe: ECA GeoTech

SMC 22.170.110A. Provide notes on the plans for installation and field testing requirements for the pin piles. The notes should include (1) the statement that testing shall be in accordance with ASTM Standard D 1143-81 and (2) Minimum pile embedment length consistent with recommendations made in geotechnical report.

BTL

Update to calcs or rebuttal

iquefaction Down Drag
x: 29
ackie Bronner
in
in
Layer: Review Comment
Review Type: ECA GeoTech

SMC 25.09.100. Clarify how down drag was considered on allowable pin pile capacity.

GEO & BTL

Geo addendum & pontification

BTL to observe change in values and add differential settlement

Subject: Liquefaction settlement evaluation
29
ie Bronner
w Comment
: ECA GeoTech

SMC 25.09.100. Provide a geotechnical addendum with an evaluation of the liquefaction hazards, including the effects of differential settlement and lateral spreading. Provide justification for values used in lateral spreading analysis, specifically for the average fines content. Value used appears to be 76% but borings show material identified as sand.

Responding to Review Comments

You can upload corrected plans AFTER all reviews are completed and the project's status is Corrections Required.

To respond to comments:

1. Provide a response to each comment on the Correction Response Plan set and identify changes since initial review on the updated drawings.
2. Make sure drawings are the appropriate size, legible, oriented correctly, and combined in a single PDF file.

See How to Respond to Review Comments for detailed steps.

An equal employment opportunity, affirmative action employer. Accommodations for people with disabilities provided upon request.

Seattle Department of Construction & Inspections
Jackie Bronner
jackie.bronner@seattle.gov
206-233-3952
700 5th Avenue, Suite 2000, PO Box 34019, Seattle, WA 98124-4019

Subject: Grading season restriction notes
Page Index: 30
Author: Jackie Bronner
X: 1.1306 in
Y: 1.5740 in
Layer: Review Comment
Review Type: ECA GeoTech

Please add the following notes to the Temporary Erosion/Sedimentation Control Plan. These notes and requirements are in lieu of establishing a formalized seasonal grading restriction on the project and constitute the customary requirements that would be instituted for a seasonal grading extension: A site visit from the Geotechnical Special Inspector shall occur during each day of active grading and in the event of significant rainfall which might compromise stabilization measures between November 1 and March 31. The determination of what constitutes significant rainfall is subject to the discretion of the Geotechnical Special Inspector. However, as a minimum standard, the Geotechnical Special Inspector is required to conduct a site visit if more than one-half inch of precipitation occurs on any given day. Any recommendations required to maintain stability of excavations and proper functioning of the sediment/erosion control system provided by the Geotechnical Special Inspector and SDCI personnel shall be implemented immediately. The Geotechnical Special Inspector shall provide copies of field reports to SDCI Site Development Services Section no later than 48 hours after each inspection. The field reports may be emailed to sdcigeo@seattle.gov. The Geotechnical Special Inspector shall provide written notice that the site has been stabilized following completion of grading.

Subject: Liquefaction-prone area covenant
Page Index: 30
Author: Jackie Bronner
X: 2.9313 in
Y: 1.6029 in
Layer: Review Comment
Review Type: ECA GeoTech

SMC 22.170.080 C. We require a recorded Liquefaction-Prone Area Covenant prior to issuance of this permit application. You can find the blank covenant and instructions here:

http://www.seattle.gov/Documents/Departments/SDCI/Forms/LiquefactionProneAreaCovenant.pdf

For your response to this correction item, upload a draft of the unsigned and unrecorded covenant for the reviewer to check. Upload the covenant as a separate document from the plan set and write Draft Liquefaction-Prone Area Covenant in the description. Include information on which signature page you intend to use, the name(s) of the people who will sign, and their relationship to the property (e.g. Owner, Governor of LLC). The reviewer will check the draft covenant during the next review cycle, and will either (1) provide review comments on the covenant through a new correction notice or (2) give you notice that you can record the covenant with the King County Recorders Office.

https://www.kingcounty.gov/depts/records-licensing/recorders-office/recording-documents.aspx

Please do not record the document until after the SDCI reviewer has checked your draft. If there are errors in it, you will need to record a corrected document. As part of the response to your next review cycle, upload confirmation of the recording of the document, including the recording number. The reviewer will check that the proper document was recorded as part of the review cycle. Please contact the reviewer above if you wish to negotiate the language of this covenant with the Seattle Law Department.

Subject: Plan review and minimal risk
Page Index: 30
Author: Jackie Bronner
X: 4.7223 in
Y: 1.5259 in
Layer: Review Comment
Review Type: ECA GeoTech

SMC 22.170.190 A. Provide a signed and stamped letter from the geotechnical engineer that includes review of the plans and provides a minimal risk statement in accordance with Director's Rule 5-2016. The plan review/minimal risklettermust be based upon review of plans with all substantial geotechnical recommendations incorporated.

Subject: Potential landslide area covenant
Page Index: 30
Author: Jackie Bronner
X: 2.0165 in
Y: 1.5740 in
Layer: Review Comment
Review Type: ECA GeoTech

SMC 22.170.080 C. We require a recorded Landslide-Prone Area Covenant prior to issuance of this permit application. You can find the blank covenant and instructions here:

http://www.seattle.gov/Documents/Departments/SDCI/Forms/PotentialLandslideAreaCovenant.pdf

For your response to this correction item, upload a draft of the unsigned and unrecorded covenant for the reviewer to check. Upload the covenant as a separate document from the plan set and write Draft Landslide-Prone Area Covenant in the description. Include information on which signature page you intend to use, the name(s) of the people who will sign, and their relationship to the property (e.g. Owner, Governor of LLC). The reviewer will check the draft covenant during the next review cycle, and will either (1) provide review comments on the covenant through a new correction notice or (2) give you notice that you can record the covenant with the King County Recorders Office.

https://www.kingcounty.gov/depts/records-licensing/recorders-office/recording-documents.aspx.

Please do not record the document until after the SDCI reviewer has checked your draft. If there are errors in it, you will need to record a corrected document. As part of the response to your next review cycle, upload confirmation of the recording of the document, including the recording number. The reviewer will check that the proper document was recorded as part of the review cycle. Please contact the reviewer above if you wish to negotiate the language of this covenant with the Seattle Law Department.

Subject: Potential landslide ECA note
Page Index: 30
Author: Jackie Bronner
X: 0.3796 in
Y: 1.5836 in
Layer: Review Comment
Review Type: ECA GeoTech

SMC 25.09.330 B.1. Provide a note on the plan that the site is designated as a potential slide area due to geologic conditions.

Responding to Review Comments

You can upload corrected plans AFTER all reviews are completed and the project's status is Corrections Required.

To respond to comments:

1. Provide a response to each comment on the Correction Response Plan set and identify changes since initial review on the updated drawings.
2. Make sure drawings are the appropriate size, legible, oriented correctly, and combined in a single PDF file.

See How to Respond to Review Comments for detailed steps.

An equal employment opportunity, affirmative action employer. Accommodations for people with disabilities provided upon request.

Seattle Department of Construction & Inspections

Jackie Bronner

jackie.bronner@seattle.gov

206-233-3952

700 5th Avenue, Suite 2000, PO Box 34019, Seattle, WA 98124-4019

Subject: Special Inspector nomination
Page Index: 30
Author: Jackie Bronner
X: 3.8075 in
Y: 1.4777 in
Layer: Review Comment
Review Type: ECA GeoTech

SMC 22.170.130. Nominate a geotechnical engineering firm on the enclosed SDCI Geotechnical Special Inspections Schedule form. This form must be signed by the owner or owner's representative; the form cannot be signed by the contractor nor the geotechnical engineer. The Inspection Agency must be the same engineer/firm that prepared the geotechnical report. If the owner nominates a different engineer/firm to act as the Geotechnical Special Inspector, the new engineer must review the original geotechnical report and submit a letter indicating a review was performed, along with a statement of agreement with the evaluation and provisions contained in the report. If the new engineer does not agree with aspects of the report, rebuttal evaluations and recommendations must be included in the review letter. The plans must be revised accordingly and submitted to SDCI for review. Please do not fill in special inspection items on the enclosed form. Requests for changes of Special Inspection Agency that occur during plan review should be submitted with corrected plans. If the request occurs after permit issuance, send the materials to jerry.abson@seattle.gov.

Responding to Review Comments

You can upload corrected plans AFTER all reviews are completed and the project's status is Corrections Required.

To respond to comments:

1. Provide a response to each comment on the Correction Response Plan set and identify changes since initial review on the updated drawings.
2. Make sure drawings are the appropriate size, legible, oriented correctly, and combined in a single PDF file.

See How to Respond to Review Comments for detailed steps.

An equal employment opportunity, affirmative action employer. Accommodations for people with disabilities provided upon request.