Seattle Department of Construction & Inspections
David Aguilera
david.aguilera@seattle.gov
206-684-7715
700 5th Avenue, Suite 2000, PO Box 34019, Seattle, WA 98124-4019

7088950-CN_Structural_Cycle#1_ 2-20-2026_Markup Summary

Structural Engineer (4)



Subject: 00 Code Edition
Page Index: 15
Author: David Aguilera
Layer: Review Comment
Review Type: Structural Engineer
X: 1.1776 in
Y: 2.2847 in

This project has been reviewed for conformance with one or more of the following codes: 2021 Seattle Building Code (SBC); 2021 Seattle Residential Code

---

Subject: 17 Special Inspections
Page Index: 15
Author: David Aguilera
Layer: Review Comment
Review Type: Structural Engineer
X: 21.5553 in
Y: 12.4642 in

SBC 1704.2 - Complete and return the SDCI Statement of Structural Special Inspections (uploaded under the latest "Special Inspection notification.pdf" in the permit record), signed by the owner or engineer or architect acting as the owner's agent. The designated special inspection agency shall be WABO registered. Note: SDCI will not accept the signature of the contractor on the statement.

Action: Karen to ask Ryan - ask Ryan if they can do special inspections.



Subject: 18 Foundations & Retaining Walls
Page Index: 17
Author: David Aguilera
Layer: Review Comment
Review Type: Structural Engineer
X: 23.6972 in
Y: 5.4813 in

Sheet S2.1

ASCE 7-16, Section 12.13.9.2.1.1 – On sites with liquefiable soil, isolated spread footings are required to be interconnection with foundation ties. Add ties as required.

Action: Karen to ask Ryan - update drawings.



Subject: 16 Lateral Design
Page Index: 24
Author: David Aguilera
Layer: Review Comment
Review Type: Structural Engineer
X: 28.0958 in
Y: 2.3127 in

Detail 16/S3.4

Where the gypsum board ceiling is intended to function as a diaphragm to brace exterior walls for out-of-plane loads, provide structural calculations demonstrating that the gypsum board diaphragm is adequately designed to resist the applied loads. Clearly specify the gypsum board diaphragm construction requirements on the drawings, including panel orientation, required blocking, fastening schedule, and the connection/attachment of the ceiling diaphragm to the exterior walls

Action: Karen to ask Ryan - update drawings.

Responding to Review Comments

You can upload corrected plans AFTER all reviews are completed and the project's status is Corrections Required.

To respond to comments:

1. Provide a response to each comment on the Correction Response Plan set and identify changes since initial review on the updated drawings.
2. Make sure drawings are the appropriate size, legible, oriented correctly, and combined in a single PDF file.

See How to Respond to Review Comments for detailed steps.

An equal employment opportunity, affirmative action employer. Accommodations for people with disabilities provided upon request.